

Wailea Ekahi Pavilion Project Schedule

ID	Task Name	Duration	Start	Finish	May				June				July				August				September				October				November				December				January			
					4/28	5/5	5/12	5/19	5/26	6/2	6/9	6/16	6/23	6/30	7/7	7/14	7/21	7/28	8/4	8/11	8/18	8/25	9/1	9/8	9/15	9/22	9/29	10/6	10/13	10/20	10/27	11/3	11/10	11/17	11/24	12/1	12/8	12/15	12/22	12/29
1	Mobilization	2 days	Mon 4/29/19	Tue 4/30/19	Mobilization																																			
2	Dust Fence & Access	5 days	Wed 5/1/19	Tue 5/7/19	Dust Fence & Access																																			
3	Pool Closure Equipment Re-position	2 days	Wed 5/15/19	Thu 5/16/19	5/15 Pool Closure Equipment Re-position																																			
4	Plumbing & Electrical Demolition	3 days	Wed 5/8/19	Fri 5/10/19	5/8 Plumbing & Electrical Demolition																																			
5	Pool Closure for Demo	3 days	Tue 5/7/19	Thu 5/9/19	5/7 Pool Closure for Demo																																			
6	Demolition Structure	10 days	Tue 5/7/19	Mon 5/20/19	5/7 Demolition Structure																																			
7	Demolition Foundation	10 days	Mon 5/27/19	Fri 6/7/19	5/27 Demolition Foundation																																			
8	Demolition CMU	7 days	Wed 5/29/19	Thu 6/6/19	5/29 Demolition CMU																																			
9	Excavation and Grading	4 days	Mon 6/10/19	Thu 6/13/19	6/10 Excavation and Grading																																			
10	Footings And Compaction	10 days	Fri 6/14/19	Thu 6/27/19	6/14 Footings And Compaction																																			
11	Foundation Reinforcement	10 days	Wed 6/26/19	Tue 7/9/19	6/26 Foundation Reinforcement																																			
12	Grade Beams and Column Footings	7 days	Wed 7/10/19	Thu 7/18/19	7/10 Grade Beams and Column Footings																																			
13	Moment Frame Anchor Plates	2 days	Tue 7/9/19	Wed 7/10/19	7/9 Moment Frame Anchor Plates																																			
14	Plumbing U/G	4 days	Wed 7/10/19	Mon 7/15/19	7/10 Plumbing U/G																																			
15	Electrical U/G	3 days	Tue 7/16/19	Thu 7/18/19	7/16 Electrical U/G																																			
16	CMU Block and Planters	14 days	Fri 8/2/19	Wed 8/21/19	8/2 CMU Block and Planters																																			
17	Concrete Slab Pavilion	10 days	Fri 7/19/19	Thu 8/1/19	7/19 Concrete Slab Pavilion																																			
18	In-fill Concrete and Stairs	10 days	Thu 8/22/19	Wed 9/4/19	8/22 In-fill Concrete and Stairs																																			
19	Moment Frame Install	4 days	Fri 8/2/19	Wed 8/7/19	8/2 Moment Frame Install																																			
20	Wood Framing / Roof Trusses	20 days	Thu 8/8/19	Wed 9/4/19	8/8 Wood Framing / Roof Trusses																																			
21	Water Tight Roof	2 days	Thu 9/5/19	Fri 9/6/19	9/5 Water Tight Roof																																			
22	Roofing & Skylights	10 days	Mon 9/9/19	Fri 9/20/19	9/9 Roofing & Skylights																																			
23	Steel Framing	10 days	Mon 9/23/19	Fri 10/4/19	9/23 Steel Framing																																			
24	Plumbing Rough-in	7 days	Thu 9/12/19	Fri 9/20/19	9/12 Plumbing Rough-in																																			
25	Electrical Rough-in	10 days	Mon 9/9/19	Fri 9/20/19	9/9 Electrical Rough-in																																			
26	Mechanical Rough	4 days	Fri 9/13/19	Wed 9/18/19	9/13 Mechanical Rough																																			
27	Exterior Siding & Trim	20 days	Mon 9/9/19	Fri 10/4/19	9/9 Exterior Siding & Trim																																			
28	Trellis Install	10 days	Mon 10/7/19	Fri 10/18/19	10/7 Trellis Install																																			
29	Exterior Plaster	15 days	Wed 10/23/19	Tue 11/12/19	10/23 Exterior Plaster																																			
30	Insulation	4 days	Mon 9/23/19	Thu 9/26/19	9/23 Insulation																																			
31	Drywall Hang & Tape	15 days	Fri 9/27/19	Thu 10/17/19	9/27 Drywall Hang & Tape																																			
32	Door Install	7 days	Mon 10/14/19	Tue 10/22/19	10/14 Door Install																																			
33	Interior Trim	15 days	Wed 10/23/19	Tue 11/12/19	10/23 Interior Trim																																			
34	Shower and Fencing	15 days	Wed 11/13/19	Tue 12/3/19	11/13 Shower and Fencing																																			
35	Painting	17 days	Fri 10/18/19	Mon 11/11/19	10/18 Painting																																			
36	Cabinets	15 days	Wed 11/13/19	Tue 12/3/19	11/13 Cabinets																																			
37	Stone Counter Tops	2 days	Wed 12/4/19	Thu 12/5/19	12/4 Stone Counter Tops																																			
38	Bathroom Tile	15 days	Tue 11/12/19	Mon 12/2/19	11/12 Bathroom Tile																																			
39	Tile Floors	20 days	Tue 11/19/19	Mon 12/16/19	11/19 Tile Floors																																			
40	Bathroom Partitions	5 days	Tue 12/3/19	Mon 12/9/19	12/3 Bathroom Partitions																																			
41	BBQ Install	5 days	Wed 12/4/19	Tue 12/10/19	12/4 BBQ Install																																			
42	Plumbing Finish	4 days	Fri 12/6/19	Wed 12/11/19	12/6 Plumbing Finish																																			
43	Pool Equipment Re-install	4 days	Thu 12/12/19	Tue 12/17/19	12/12 Pool Equipment Re-install																																			
44	Electrical Finish	8 days	Wed 12/4/19	Fri 12/13/19	12/4 Electrical Finish																																			
45	Bath Accessories & Mirrors	5 days	Tue 12/10/19	Mon 12/16/19	12/10 Bath Accessories & Mirrors																																			
46	Mechanical Finish	2 days	Thu 12/12/19	Fri 12/13/19	12/12 Mechanical Finish																																			
47	Appliance Install	2 days	Mon 12/16/19	Tue 12/17/19	12/16 Appliance Install																																			
48	Carpet Install	2 days	Tue 12/17/19	Wed 12/18/19	12/17 Carpet Install																																			
49	Final Cleaning	2 days	Thu 12/19/19	Fri 12/20/19	12/19 Final Cleaning																																			
50	Final Inspection- C/O	1 day	Thu 12/19/19	Thu 12/19/19	12/19 Final Inspection- C/O																																			
51	Remove Dust fence Demobilize	4 days	Fri 12/20/19	Wed 12/25/19	12/20 Remove Dust fence Demobilize																																			

Project: Wailea Ekahi Pavilion Project S Date: Mon 5/6/19	Task		Rolled Up Task		Split		Inactive Task		Duration-only		Finish-only	
	Critical Task		Rolled Up Critical Task		External Tasks		Inactive Milestone		Manual Summary Rollup		Progress	
	Milestone		Rolled Up Milestone		Project Summary		Inactive Summary		Manual Summary		Deadline	
	Summary		Rolled Up Progress		External Milestone		Manual Task		Start-only			